

2008 North Main Street Reconstruction between Wheeler Dam Road and Evergreen Road

Bi-Weekly Progress Report August 14, 2008

The following is an outline of work that was performed on the North Main Street Reconstruction project during the prior 2 weeks, and a look ahead at work that will be taking place to complete the project.

Last Two (2) Weeks

- Shoulder work, guardrail and berm is complete
- Loaming and seeding is complete



Looking forward

- Miscellaneous construction activity may occur from time to time over the next several weeks
- Final paving is scheduled for Fall 2008