

**Mary Ann Avenue and Elsie Avenue  
Bi-Weekly Progress Report  
June 6, 2008**

This report identifies the work on the Mary Ann Avenue and Elsie Avenue project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Continue blasting operations for the installation of drainage pipe from outlet swale near #37 Mary Ann Avenue to Elsie Avenue
- Begin installation of drainage pipe and catch basins from outlet swale near #37 Mary Ann Avenue to Elsie Avenue
- Conducted Additional Pre-Blast surveys.



**5/27/08 – Placing Blasting Mats**



**5/29/08 – Level Spreader Construction**



**6/2/08 – Installation of a Catch Basin**



**6/4/08 – Drainage Pipe Installation**

**Next Two (2) Weeks**

- Continue blasting operations for the installation of drainage pipe from Cheryl Road to Elsie Avenue
- Begin installation of drainage pipe and catch basins Cheryl Road to Elsie Avenue
- Complete grading of outlet swale near #37 Mary Ann Avenue
- Begin grading and gravel installation along Mary Ann Avenue.